

Henkels Scheduled AGIMP Crew Location - Week of 12/16/2019

Retirement Group	Ft of Main	Nbr of Services	Detour Required	PADOT TAD	Scheduled Start	Scheduled Finish	Street Name	From	To	Main Installation	Service Installation	Awaiting Restoration	Restoration % Complete
Cheltenham A1	2928	49	N	TAD4 TAD5 TAD6 TAD8	1/3/2020	1/3/2020	New St	Wesley Ave	N/O Wesley Ave				
							Parkside Ln	S Keswick Ave	Cul-de-Sac				
							S Keswick Ave	E Glenside Ave	Paxson Ave				
							S Keswick Ave	Glenside Ave	N/O E Waverly Rd				
							Wesley Ave	S Keswick Ave	New St				
Cheltenham A2	3900	48	N	TAD4 TAD5 TAD8 TAD18	5/18/2020	5/18/2020	Bickley Rd	E Waverly Rd	Chruch Rd				
							Church Rd	Bickley Rd	S Easton Rd				
							Forsythe Ave	Bickley Rd	S Easton Rd				
							Royal Ave	Bickley Rd	S Easton Rd				
							Toxony Ave	Bickley Rd	S Easton Rd				
Cheltenham A3	0	0	N	TAD4 TAD5 TAD8	9/22/2020	9/22/2020	E Waverly Rd	Bickley Rd	S Keswick Ave				
							S Keswick Ave	Waverly Rd					
Cheltenham B1	952	7	N	TAD4 TAD5 TAD8	1/3/2020	1/3/2020	Coventry Ave	Stratford Ave	Valley Rd				
Cheltenham B2	2554	66	N	TAD4 TAD5 TAD8	1/3/2020	1/3/2020	Chestnut Ave	Valley Rd	Cheltenham Ave				
							Crest Ave	Chestnut Ave	Valley Rd				
							Oak Ave	Crest Ave	Cheltenham Ave				
							Oak Ave	Valley Rd	Crest Ave				
							Valley Rd	Coventry Ave	Chestnut Ave				
Cheltenham B3	2529	59	Y	DETOUR TAD4 TAD5 TAD8 TAD18	2/3/2020	2/3/2020	Asbury Ave	Oak Lane Rd	Cheltenham Ave				
							Oak Lane Rd	Cheltenham Ave	Asbury Ave				
							Valley Rd	Chestnut Ave	Oak Lane Rd				
Cheltenham B4	3900	56	N	TAD4 TAD5 TAD8	5/1/2020	5/1/2020	4th Ave	Asbury Ave	N/O High Ave				
							Asbury Ave	Coventry Ave	Oak Lane Rd				
							High Ave	4th Ave	New Second St				
							Oak Lane Rd	Asbury Ave	New Second St				
							Richards Ave	Asbury Ave	Cul-de-Sac				
							Sunnybrook Ave	4th Ave	Oak Lane Rd				
							New Second St	Oak Lane Rd					
Cheltenham B5	0	0	N	TAD4 TAD5 TAD8	9/29/2020	9/29/2020	Oak Lane Rd	New Second St					
							Sunnybrook Ave	New Second St					
							Front St	Lanfair Rd	Parkview Rd				
Cheltenham C1	5430	132	N	TAD4 TAD5 TAD8	3/16/2020	3/16/2020	Johns Rd	Brookfield Rd	Rowland Ave				
							Lanfair Rd	Front St	Ivinetta Rd				
							Ivinetta Rd	Johns Rd	Parkview Rd				
Cheltenham C2	2530	22	N	TAD4 TAD5 TAD8	6/23/2020	6/23/2020	Parkview Rd	Ivinetta Rd	Rowland Ave				
							Rowland Ave	Parkview Rd	Lawnside Rd				
							Garden Rd	Johns Rd	Edgemoor Rd				
Cheltenham C3	1820	24	N	TAD4 TAD5 TAD8	7/22/2020	7/22/2020	Lawnside Rd	Garden Rd	Rowland Ave				
							Rowland Ave	N/O Lawnside Rd	Johns Rd				
							Brookfield Rd	Parkview Rd	Andrea Rd				
Cheltenham D1	1590	23	n	TAD4	5/5/2020	5/5/2020	Brookfield Rd	Parkview Rd	Andrea Rd				
Cheltenham D2	1400	20	n	TAD5	7/2/2020	7/2/2020	Waters Rd	Boncouer Rd	Hilldale Rd				
Cheltenham D3	1810	9	n	TAD8	7/8/2020	7/8/2020	Front St	Andrea St	Arbor Rd				
Cheltenham 202	3675	41	y	DETOUR TAD4 TAD5 TAD8 TAD18	6/19/2020	6/19/2020	New Second St	Cheltenham Ave	Coventry Ave				
COC - Cheltenham Twp-01	1186	26	n	4,5,8	4/21/2020	4/21/2020	Jenkintown Rd	Rolling Green Rd	Ashbourne Rd				

Notes:

Streets highlighted in YELLOW = Main and/or Service crew working on street
 Streets highlighted in BLUE = Main and Service work completed, waiting on PECO restoration
 "Scheduled Finish" date is when gas construction is complete. Restoration to follow within 45-60 days (weather dependent).