

Henkels Scheduled AGIMP Crew Location - Week of 1/28/2019

Retirement Group	Ft of Main	Nbr of Services	Detour Required	PADOT TAD	Scheduled Start	Scheduled Finish	Street Name	From	To	Main Installation	Service Installation	Awaiting Restoration
Cheltenham A1 (2018)	1648	30	N	4,5	12/17/2018	3/26/2019	Lafayette Ave	Towanda Ave	Windsor Ave		X	
							Towanda Ave	Woodlawn Ave	Lafayette Ave		X	
							Woodlawn Ave	Windsor Rd	Surrey Rd		X	
Cheltenham A2 (2018)	1932	35	N	4,5,8	12/20/2018	4/11/2019	Windsor Ave	Woodlawn Ave	Coventry Ave	X		
							Windsor Rd	Mill Rd	Woodlawn Ave	X		
Cheltenham A3 (2018)	5256	71	N	4,5,8	11/19/2018	4/23/2019	Mill Rd	Glenwood Rd	Valley Ave			
							Melrose Ave	Mill Rd	Woodlawn Ave			
							Stratford Ave	Mill Rd	Coventry Ave	X		
							Asbury Ave	Mill Rd	Coventry Ave	X		
Cheltenham A4 (2018)	1896	23	N	4,5,8	2/14/2019	5/8/2019	Woodlawn Ave	Coventry Ave	Windsor Rd			
							Stratford Ave	Woodlawn Ave	Coventry Ave			
							Moseley Ave	Woodlawn Ave	S/O Mill Rd			
Cheltenham A5 (2018)	1857	17	N	4,5,8	3/5/2019	5/22/2019	Valley Rd	Coventry Ave	Mountain Rd			
							Granite Rd	Coventry Ave	Valley Rd			
Cheltenham A6 (2018)	0	0	N	4	5/28/2019	6/19/2019	Mill Rd	at Glenwood Rd				
Cheltenham A2	2720	109	N	4,5,8,15	6/13/2019	10/9/2019	Penrose Ave	Cheltenham Ave	Willow Ave			
							Erlen Rd	Penrose Ave	Euston Rd			
							Euston Rd	Cheltenham Ave	Erlen Rd			
							Cedar La	Willow Ave	Erlen Rd			
Cheltenham A3	3469	54	N	4,5	5/2/2019	8/27/2019	B D St	Willow Ave	Beech Ave			
							Graham La	Penrose Ave	Cedar La			
							Beech Ave	Cedar La	Sycamore Ave			
							Graham La	Cedar La	Sycamore Ave			
							Cedar La	Willow Ave	Graham La			
Cheltenham A4	4010	77	N	4,5,14,15	7/17/2019	10/14/2019	School La	Willow Ave	Cheltenham Ave			
							Buther St	Willow Ave	E/O Keenan St			
							Keenan St	Willow Ave	Cheltenham Ave			
							Willow Ave	Sycamore Ave	Old York Rd			
Cheltenham A5	5854	58	N	4,5,15	5/29/2019	11/1/2019	Latham Park	Sycamore Ave	Old York Rd			
							Sycamore Ave	Beech Ave	Graham La			
							Sycamore Ave	Graham La	Willow Ave			
							Vernon Rd	Beech Ave	Juniper Ave			
							Melrose Ave	Vernon Rd	Cul-de-Sac			
							Beech Ave	Sycamore Ave	Vernon Rd			
							Beech Ave	Vernon Rd	Old York Rd			
Cheltenham A6	0	0	N	8,14	10/14/2019	11/4/2019	Sycamore Ave	Beech Ave				
							Twelfth St	Valley Rd	Ansley Ave			
							Twelfth St	Cheltenham Ave	Valley Rd			

Henkels Scheduled AGIMP Crew Location - Week of 1/28/2019

Retirement Group	Ft of Main	Nbr of Services	Detour Required	PADOT TAD	Scheduled Start	Scheduled Finish	Street Name	From	To	Main Installation	Service Installation	Awaiting Restoration
Cheltenham A7	5820	46	N	4,5,8,14,15	4/2/2019	11/5/2019	Sharpless Rd	Valley Rd	Ansley Ave			
							Old York Rd	Ansley Ave	Cheltenham Ave			
							Mountain Ave	Cheltenham Ave	Valley Rd			
							Valley Rd	Twelfth St	Sharpless Rd			
							Sharpless Rd	Cheltenham Ave	Valley Rd			
							Valley Rd	Sharpless Rd	Mountain Ave			
							Valley Rd	Old York Rd	Twelfth St			
Cheltenham X01	1230	15	Y	5,8,14	4/1/2019	6/18/2019	Greenwood Ave	Church Rd	N/O Hedgerow La			
Cheltenham X02	1500	32	N	5,8,14	12/12/2018	2/5/2019	Thornberry Rd	Wistar Dr	Green Valley Rd		X	
							Wistar Dr	Thornberry Rd	Washington Ln		X	
Cheltenham X03	720	8	N	5,8,14	11/19/2018	1/10/2019	Coventry Rd	Windsor Ave	S/O Strafford Ave			X

**Notes:**

Streets highlighted in YELLOW = Main and/or Service crew working on street  
 Streets highlighted in BLUE = Main and Service work completed, waiting on PECO restoration

Henkels Planned AGIMP Crew Location - Week of 2/4/2019

Retirement Group	Ft of Main	Nbr of Services	Detour Required	PADOT TAD	Scheduled Start	Scheduled Finish	Street Name	From	To	Main Installation	Service Installation	Awaiting Restoration
Cheltenham A1 (2018)	1648	30	N	4,5	12/17/2018	3/26/2019	Lafayette Ave	Towanda Ave	Windsor Ave		X	
							Towanda Ave	Woodlawn Ave	Lafayette Ave		X	
							Woodlawn Ave	Windsor Rd	Surrey Rd		X	
Cheltenham A2 (2018)	1932	35	N	4,5,8	12/20/2018	4/11/2019	Windsor Ave	Woodlawn Ave	Coventry Ave	X		
							Windsor Rd	Mill Rd	Woodlawn Ave	X		
Cheltenham A3 (2018)	5256	71	N	4,5,8	11/19/2018	4/23/2019	Mill Rd	Glenwood Rd	Valley Ave			
							Melrose Ave	Mill Rd	Woodlawn Ave			
							Stratford Ave	Mill Rd	Coventry Ave	X		
							Asbury Ave	Mill Rd	Coventry Ave	X		
Cheltenham A4 (2018)	1896	23	N	4,5,8	2/14/2019	5/8/2019	Woodlawn Ave	Coventry Ave	Windsor Rd			
							Stratford Ave	Woodlawn Ave	Coventry Ave			
							Moseley Ave	Woodlawn Ave	S/O Mill Rd			
Cheltenham A5 (2018)	1857	17	N	4,5,8	3/5/2019	5/22/2019	Valley Rd	Coventry Ave	Mountain Rd			
							Granite Rd	Coventry Ave	Valley Rd			
Cheltenham A6 (2018)	0	0	N	4	5/28/2019	6/19/2019	Mill Rd	at Glenwood Rd				
Cheltenham A2	2720	109	N	4,5,8,15	6/13/2019	10/9/2019	Penrose Ave	Cheltenham Ave	Willow Ave			
							Erlen Rd	Penrose Ave	Euston Rd			
							Euston Rd	Cheltenham Ave	Erlen Rd			
							Cedar La	Willow Ave	Erlen Rd			
Cheltenham A3	3469	54	N	4,5	5/2/2019	8/27/2019	B D St	Willow Ave	Beech Ave			
							Graham La	Penrose Ave	Cedar La			
							Beech Ave	Cedar La	Sycamore Ave			
							Graham La	Cedar La	Sycamore Ave			
							Cedar La	Willow Ave	Graham La			
Cheltenham A4	4010	77	N	4,5,14,15	7/17/2019	10/14/2019	School La	Willow Ave	Cheltenham Ave			
							Buther St	Willow Ave	E/O Keenan St			
							Keenan St	Willow Ave	Cheltenham Ave			
							Willow Ave	Sycamore Ave	Old York Rd			
Cheltenham A5	5854	58	N	4,5,15	5/29/2019	11/1/2019	Latham Park	Sycamore Ave	Old York Rd			
							Sycamore Ave	Beech Ave	Graham La			
							Sycamore Ave	Graham La	Willow Ave			
							Vernon Rd	Beech Ave	Juniper Ave			
							Melrose Ave	Vernon Rd	Cul-de-Sac			
							Beech Ave	Sycamore Ave	Vernon Rd			
							Beech Ave	Vernon Rd	Old York Rd			
Cheltenham A6	0	0	N	8,14	10/14/2019	11/4/2019	Sycamore Ave	Beech Ave				
							Twelfth St	Valley Rd	Ansley Ave			

Henkels Planned AGIMP Crew Location - Week of 2/4/2019

Retirement Group	Ft of Main	Nbr of Services	Detour Required	PADOT TAD	Scheduled Start	Scheduled Finish	Street Name	From	To	Main Installation	Service Installation	Awaiting Restoration
Cheltenham A7	5820	46	N	4,5,8,14,15	4/2/2019	11/5/2019	Twelfth St	Cheltenham Ave	Valley Rd			
							Sharpless Rd	Valley Rd	Ansley Ave			
							Old York Rd	Ansley Ave	Cheltenham Ave			
							Mountain Ave	Cheltenham Ave	Valley Rd			
							Valley Rd	Twelfth St	Sharpless Rd			
							Sharpless Rd	Cheltenham Ave	Valley Rd			
							Valley Rd	Sharpless Rd	Mountain Ave			
							Valley Rd	Old York Rd	Twelfth St			
Cheltenham X01	1230	15	Y	5,8,14	4/1/2019	6/18/2019	Greenwood Ave	Church Rd	N/O Hedgerow La			
Cheltenham X02	1500	32	N	5,8,14	12/12/2018	2/5/2019	Thornberry Rd	Wistar Dr	Green Valley Rd		X	
							Wistar Dr	Thornberry Rd	Washington Ln		X	
Cheltenham X03	720	8	N	5,8,14	11/19/2018	1/10/2019	Coventry Rd	Windsor Ave	S/O Strafford Ave			X

**Notes:**

Streets highlighted in YELLOW = Main and/or Service crew working on street  
 Streets highlighted in BLUE = Main and Service work completed, waiting on PECO restoration