NCI JOB #207

#22003

11 WEEK LOOK AHEAD SCHEDULE (ACCELERATION)

Today's Date ===> 3/7/2021

ACCELERATION

PADOT SR 152 Limekiln Pike
ECMS #83643
Montgomery County
XX = NIGHT WORK

EASTER

STAGE SWITCH

OUTAGE #3

MEMORIAL DAY WEEKEND ==> 5/28/21 - 5/31/21

	NAME	notes	WORK ACTIVITY	REMARKS
1			**STAGE 1 NORTH APPROACH**	
2	NCI		INSTALL RCE - STAGE 1 NORTH	
3	ALL SEASONS LSC		INSTALL COMPOST FILTER SOCK - STAGE 1 NORTH (if required)	
4	NCI / KMS / PRIME		INSTALL AQUA UTILITY PIPES - NORTH APPROACH (incl carrier pipe across bridge)	
5	NCI / HENKELS / PRIME		INSTALL PECO GAS UTILITY PIPE - NORTH APPROACH	
6	NCI		WATERPROOF ABUTMENT 2	
7	NCI		STRUCTURAL BACKILL & 6" FOUNDATION DRAIN ABUTMENT 2	
8	NCI		CLASS 1 EXCAVATION & ROUGH GRADE STAGE 1 NORTH	
9	NCI / DISILVIO / KAKS		F/R/P/S SLEEPER SLABS - INCL UTILITY PIPE SLEEVES - STAGE 1 NORTH	
10	NCI / DISILVIO / KAKS		F/R/P/S APPROACH SLAB 2 - STAGE 1 NORTH	
11	AQUA		INSTALL AQUA UTILITY PIPING TO STAGE LINE - NORTH	
12	PECO GAS		INSTALL PECO GAS UTILITY PIPING TO STAGE LINE - NORTH	
13			**BRIDGE WORK**	
14	NCI		STRIP INTERIOR DIAPHRAGMS	
15	NCI		F/S DECK EDGE FORMS, SCREED RAILS, AND END BULKHEADS	
16	NCI / DISILVIO		INSTALL REBAR / FORM STAGE BULKHEAD	
17	NCI		BUILD DECK MACHINE	
18	NCI		SETUP & DRY-RUN DECK MACHINES	
19			POUR DECK NOTE ** WEATHER PERMITTING**	
20	NCI / KAKS		POUR DECK	
21	NCI / DISILVIO / KAKS		F/R/P/S DECK SIDEWALK	NEED TO WAIT 7 DAYS PER 408
22	NCI / DISILVIO / KAKS		F/R/P/S LOW PARAPET	
23	ARMOUR		INSTALL 2" CONDUIT & JB-25 IN LOW PARAPET	
24	NCI / DISILVIO / KAKS		F/R/P/S UPPER PARAPET	
25	ARMOUR		BRIDGE GROUNDING & BONDING	
26			**STAGE 1 SOUTH APPROACH**	
27	NCI		INSTALL SOUTH RCE - STAGE 1	
28	ALL SEASONS LSC		INSTALL COMPOST FILTER SOCK - STAGE 1 SOUTH (if required)	
29	NCI / KMS / PRIME		INSTALL AQUA UTILITY PIPES - SOUTH APPROACH	
30	NCI / HENKELS / PRIME		INSTALL PECO GAS UTILITY PIPE - SOUTH APPROACH	
31	NCI		WATERPROOF ABUTMENT 1	
32	NCI		STRUCTURAL BACKILL & 6" FOUNDATION DRAIN ABUTMENT 1	
33	NCI		CLASS 1 EXCAVATION & ROUGH GRADE STAGE 1 SOUTH	
34	NCI / DISILVIO / KAKS		F/R/P/S SLEEPER SLABS - INCL UTILITY PIPE SLEEVES - STAGE 1 SOUTH	
35	NCI / DISILVIO / KAKS		F/R/P/S APPROACH SLAB 2 - STAGE 1 SOUTH	
36	NCI		INSTALL INLET 2 & RCP PIPE - SOUTH	
37	AQUA		INSTALL AQUA UTILITY PIPING TO STAGE LINE - SOUTH	
38	PECO GAS		INSTALL PECO GAS UTILITY PIPING TO STAGE LINE - SOUTH	
39			**ROADWORK BALANCE**	
40	ARMOUR		MAST ARM FOUNDATION SOUTH ONLY	
41	ARMOUR		INSTALL LIGHT POLES & APPUTENANCES	
42	NCI		FINEGRADE FOR CURB	
43	NCI / COCCO / KAKS		F/R/P CURBS (143 LF)	
44	NCI		COMPLETE CLASS 1 EXCAVATION & FINEGRADE FOR SUBBASE	
45	NCI		INSTALL & FINEGRADE SUBBASE	
46	ETC		SET UP STAGE 2 TCP SIGNAGE	
47	LONG FENCE		GUIDERAIL & END TREATMENTS	
48	GESSLER / KAKS		ASPHALT PAVING	
49	NCI		CLEANUP & PUNCHLIST	
50	NCI / COCCO / KAKS		F/R/P SIDEWALKS	
51	ISS		INSTALL STAGE 2 BARRIER & ATTENUATORS ON STAGE 1 SIDE	
52	ALL SEASONS LSC		LANDSCAPING (IF REQ'D)	
53	GUIDEMARK		STRIPE STAGE 1	
54	NCI		NOTIFY TRAFFIC & PRESS OFFICE - 2 WEEKS	
55	NCI / ETC		SWITCH TO STAGE 2	
56	ISS		REMOVE STAGE 1 BARRIER & ATTENUATORS	
57	PECO GAS		TIE-IN GAS UTILITY FROM STAGE LINE TO EXISTING - CUT OLD SERVICE	
58	AQUA		TIE-IN WATER UTILITY FROM STAGE LINE TO EXISTING - CUT OLD SERVICE	
59	DEMOLITION PREP STAGE 2		- REMOVE PARAPETS SAWCUT DECK AND VERTICAL RODS	
60	NCI / TBD ??		STGE 2 BRIDGE INSPECTION PER SEPTA REQ'S	
61	NCI		INSTALL STAGE 2 ABUTMENT SHIELD	NEED TRACK PROTECTION / FOULING
62	CIS	1	ABUTMENT REPAIRS	NEED TRACK PROTECTION / FOULING
63	NCI/FRIED	2	APPLY ARCHITECTURAL STAIN STAGE 1 LOW PARAPETS	NEED ROADWAY TRAFFIC PROTECTION
64	NCI	3	APPLY PENETRATING SEALER - STAGE 1 PARAPETS ONLY	NEED ROADWAY TRAFFIC PROTECTION
65	NCI		NOTIFY TRAFFIC & PRESS OFFICE - 2 WEEKS	
66	PECO/SEPTA		GO / NO-GO FOR PEACO & SEPTA OUATGES	
67	NCI		SET UP MESSAGE BOARDS - 1 WEEK NOTICE	
68	NCI		STAGE DEMO TRAILERS, DEMO EQUIPT, & SOE MATERIALS	
69	NCI		DETOUR LIMEKILN PIKE TRAFFIC	
70	NCI		REMOVE TEMP SOUTH BARRIER & SOUTH ATTENUATOR	
71	THACKRAY		MOBILIZE & SETUP 500 TON CRANE	
72	PECO ELECTRIC		OVERHEAD TRANSMISION OUTAGES FOR DEMO	
73	SEPTA		FULL TRACK & POWER OUTAGE	
74	NCI/THACKRAY		STAGE 2 REMOVE BEAMS - 10 EACH (INCLUDES CLEANUP)	24/7 SEPTA TRACK, POWER, & PECO OUTAGES
75	NCI/ISS		RE-INSTALL SOUTH TEMP BARRIER & ATTENUATOR	
76	PECO / SEPTA		RESTORE TRACK & POWER	
77	NCI		DEMO ABUTMENTS STAGE 2	

1	POSSIBLY DAY WORK w/ TRACK FOULING PROTECTION
2	AFTER 28 DAY LOW PARAPET CONCRETE CURE
3	AFTER 28 DAY ALL PARAPET CONCRETE CURE