NCI JOB #207

#22003

10 WEEK LOOK AHEAD SCHEDULE

Today's Date ==> 5/23/2021

PADOT SR 152 Limekiln Pike

ECMS #83643

Montgomery County

XX = NIGHT WORK

MEMORIAL DAY (M 31) · TENTATIVE OUTAGE #4 (sun 27 June) · 4th OF JULY (sun 4) · TENTATIVE OUTAGE #5 (sun 25 July)

Weeks: 1 MAY 2021 · 2 MAY / JUNE 2021 · 3 JUNE 2021 · 4 JUNE 2021 · 5 JUNE 2021 · 6 JUNE / JULY 2021 · 7 JULY 2021 · 8 JULY 2021 · 9 JULY 2021 · 10 JULY / AUG 2021 (each week preceded by a SUNDAY column)

#	NAME	notes	WORK ACTIVITY	REMARKS
1			**STAGE 1 BRIDGE WORK**	
2	ARMOUR		BRIDGE GROUNDING & BONDING	DURING STAGE 2 DEMO OUTAGE
3	NCI	1	APPLY PENETRATING SEALER - STAGE 1 PARAPETS INSIDE FACE ONLY	DURING STAGE 2 DEMO OUTAGE
4			**STAGE 2 EXISTING BEAM REMOVAL PREP**	
5	NCI / WITMAN		SUBMIT ALTERNATE STAGE 2 BEAM REMOVAL PLAN	
6	PADOT / SEPTA		REVIEW/APPROVE ALTERNATE STAGE 2 BEAM REMOVAL PLAN	
7	NCI		PREP STAGE 2 BEAMS FOR REMOVAL - CORE HOLES / REMOVE SIDEWALK	
8			**STAGE 2 EXISTING BEAM REMOVAL OUTAGE**	
9	PECO ELECTRIC		PECO OVERHEAD TRANSMISION OUTAGE	
10	SEPTA		SEPTA FULL TRACK & POWER OUTAGE	
11	THACKRAY		MOBILIZE & SETUP 500 TON CRANE	
12	NCI/THACKRAY		REMOVE STAGE 2 PRECAST BEAMS - 10 EACH (INCLUDES CLEANUP)	24/7 SEPTA TRACK, POWER, & PECO OUTAGES
13	NCI		REMOVE STAGE 1 OVERHANGS	
14	INTERSTATE		RE-INSTALL STAGE 2 TEMP BARRIER AND ATTENUATORS	
15	PECO / SEPTA		RESTORE TRACK & POWER	
16	NCI		RE-OPEN BRIDGE EAST SIDE ONLY	
17			**STAGE 2 SUBSTRUCTURE BRIDGE WORK**	
18	NCI		DEMO ABUTMENTS STAGE 2	
19	NCI		RECONSTRUCT ABUTMENT CAPS STAGE 2	
18	NCI		ABUTMENT 2 STAGE 2 UNDERMINING REPAIR	
19			**STAGE 2 BEAM ERECTION OUTAGE**	
20	NCI		ERECT STAGE 2 BEAMS - 4 EA	
21	NCI		REMOVE EXISTING AQUA BRIDGE	
22	NCI		INSTALL OVERHANGS - 75 LF	
23	WEBER		INSTALL SIP DECK PANS - 2,400 SFG	
24	NCI		INSTALL INTERMEDIATE DIAPRAGM SHIELDS - 4 EA	
25	NCI		FORM STAGE 2 DECK	
26	CIS	2	ABUTMENT REPAIRS	AFTER STAGE 2 DIAPHRGAMS
27	NCI	2	EPOXY RESIN ABUTMNETS	AFTER CIS CONRETE REPAIRS

#	sun 23	M 24	T 25	W 26	Th 27	F 28	S 29	sun 30	M 31	T 1	W 2	Th 3	F 4	S 5	sun 6	M 7	T 8	W 9	Th 10	F 11	S 12
1																					
2																					
3																					
4																			X		
5		X																			
6		X	X	X	X	X				X	X	X	X	X		X	X	X			
7																X	X	X	X	X	X
8																			X		
9																					
10																					
11																					
12																					
13																					
14																					
15																					
16																					
17																					
18																					
19																					
18																					
19																					
20																					
21																					
22																					
23																					
24																					
25																					
26																					
27																					

#	sun 13	M 14	T 15	W 16	Th 17	F 18	S 19	sun 20	M 21	T 22	W 23	Th 24	F 25	S 26	sun 27	M 28	T 29	W 30	Th 1	F 2	S 3
1																					
2													X	X							
3													X	X							
4			X			X															
5																					
6																					
7		X	X	X	X	X	X		X	X	X	X	X								
8						X															
9			X											XX	XX						
10			X											XX	XX						
11														X							
12														XX	XX						
13														XX	XX						
14															X						
15															X						
16															X						
17																					
18																X	X	X	X	X	X
19																					
18																					
19																					
20																					
21																					
22																					
23																					
24																					
25																					
26																					
27																					

#	sun 4	M 5	T 6	W 7	Th 8	F 9	S 10	sun 11	M 12	T 13	W 14	Th 15	F 16	S 17	sun 18	M 19	T 20	W 21	Th 22	F 23	S 24	sun 25	M 26	T 27	W 28	Th 29	F 30	S 31	sun 1
1																													
2																													
3																													
4																													
5																													
6																													
7																													
8																													
9																													
10																													
11																													
12																													
13																													
14																													
15																													
16																													
17																													
18			X	X	X	X	X																						
19			X	X	X	X	X		X	X	X	X	X	X		X	X	X	X										
18																X	X	X	X	X									
19					X					X			X							X	X	X							
20																					X								
21																					X								
22																					X								
23																					X	X							
24																					X	X							
25																							X	X	X	X	X	X	
26																													
27																													

notes	
1	AFTER 28 DAY ALL PARAPET CONCRETE CURE
2	DAY WORK w/ 4 HOUR SIGNAL OUTAGE AT ABUTMENT 1?